1st & Final

SBR No 63/18-19
DATED 9-11-18

M. A. R. 57 (Rule 116)
Measurement Book

No. D 256118

Serial No.
Name of work Providing LED Street Light PCC Pole and Control wiring in Ward No 03. From To
Name of Contractor of nature of Agency Technical manager KRIDL BBMP Bengaluru.
Date of commencement of work. KRIDL/Sb(17)/W0/000030/2018-19 Date 10/9/2018.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	LED Street light supply LED Street light with Die cast Housing body with optimal heat sink for better thermal dissipation. Diffuser with injection moulded & UV stable & Poly carbonate material with High transparency index delivering Uniform light output Rated life burning Hrs 50,000 Hrs @ Lumen maintenance of 70% CRI > 65 IP 66 optical cavity electrical compartment & Input voltage & Operating voltage Peak Power > 30W with many Control Modes						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	should not be greater than 0.1A for 7A Part I & II 90 watts.		53	Nos	312.50	45	14062.50/-
2)	Supplying and fixing 6mm dia PVC flexible conduit pipe brought up to 2mtrs long but at suitable each end fixing to the brick work/RCC/wall with screws wherever the structure is all types of surface or RCC/wall using suitable clamps with 32mm dia GI		53	Nos	8.93	15	4732.9/-
3)	Laying PVC insulated/PVC sheathed cable using one of the insulated (copper conductor) single core/multi core cable including concealed system of wiring						

E.E. (Electricals)

EE/ELE/Y/BR No. 99/18-19

M. A. R. 57 (Rule 116)
Measurement Book

No. D 256121

Serial No. ..... Dt. 9-11-18

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Dimensions Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
19	Supply halogen/metal Halide/SV/ILL LED flood light fittings out existing Pole/wall ceiling including staff bolts nuts etc complete with suitable capacity wire. 44 Nos 176 - 5 -						77444
						Total Rs	1801061-60
	Add GST 10% charges 11%.					Rs	198116-78
						Total Rs	1999178-38
							1999177-38

CE/SE

9/11/18

Assistant Executive Engineer (Ele)
BBMP, Bangalore.

M. A. R. 57 (Rule 116) No. D 256127
Measurement Book

EE/ELE/Y/BR No. 99/18-19
Serial No. ..... Dt. 9-11-18
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency.....
Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Dimensions Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	Certificate:						
	Certify that the work has been carried out satisfactorily.						
Bill =	1999177=00						
IT 2%	39984=00						
Cess 1%	19992=00						
Cess 1%	19992=00						
LWC 1%	19992=00						
CBF 0.1%	1999=00						
FSD 7.5%	149938=00						
deductions	251897=00						
Cheque =	17H7280=00						

C.N. Babu
for EE

Assistant Executive Engineer (Ele)
BBMP, Bangalore

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ 1999177=00 1828 Additional
ರೂ: 1999177=00 ಪಡೆಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ: 17H7280=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ
ರೂ: 251897=00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿದೆ

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು
ಕಾ.ಪಾ.ಅ.(ಇ) ಯಲಹಂಕ ವಲಯ